

BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, BANGALORE
Completion Certificate

1	Name of Work	Improvements to drains of 5th cross road of pampa extension to 13th cross road of pampa extension in ward no.07, Byatarayanapura			
2	Estimate Cost and Accepted Tender Cost	Est. Cost Rs.	99.90Lks	Accepted Tender Cost	9361737.30
3	Sanctioned Estimate No. & Dt.	AS No.		TS No.	
4	Head of Account	P3442			
5	Work order no and date	BBMP/EE/BTP/WO/236/19-20 Date: 17.03.2020			
6	Entrustment No. & Dt:	236/19-20 Date: 17.03.2020			
7	Work Code/Job Code No.	007-19-000017			
8	Name of Contractor	Sri U.Ramesh			
9	Time stipulated for completion of	90 Days			
10	Delay in execution of work	136 Days			
11	Schedule DT of Start of work (as per W.O)	17.3.20			
12	Schedule DT of Completion of work (As per W.O)	2.11.20			
13	Measurement recorded in	MB No	5015/2019-20		
		Page No	501414-424		
14	Check measurement of the AEE/EE	MB No	5015/2019-20		
		Page No	501414-424		
15	Name of the Office/Office incharge	Kodigehalli Sub division			
16	a) Asst.Eng./Junior Eng.,:	Pushpalatha.N.D			
	b) Asst Executive Engineer	Sri.G.Srinivasa Murthy			
Sanctioned estimated cost in Rs.		Accepted Tenderd Amount in Rs.	Amount claimed as per bills (Rs)	DIFFERENCE	
				Excess	Savings
99,90,000.00		9361737.30	10474000.00 9360006.81	484000.00	-
					4.99% Above

- 1) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement
- 2) Certified that the above work has been completed within the stipulated time noted in the work order
- 3) Certified that the Contractor has delayed and completed the work for which necessary time has been recovered

Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub division

Executive Engineer
Byatarayanapura Division